



**Project:** Elida Local Schools

**Week of:** 04/20/2020

**PROJECT TEAM**

Owner: .....Elida Local Schools .....  
Architect: .....Garmann/Miller .....  
Construction Manager: .....Peterson Construction Company .....

**FUTURE MEETING DATES**

Date	Time	Location	Topic
04-27-2020	0900hrs	Peterson Job Trailer (Skype)	Contractor Progress Meeting
04-27-2020	1030hrs	Peterson Job Trailer (Skype)	Owner Project Update Meeting
05-20-2020	1000hrs	Elida District Office (Skype)	Core Meeting

**PROGRESS UPDATE**

**Activities Taking Place This Week:**

- Grouting foundation block
- Underground sanitary
- Underground electric
- Completion of foundation block where available
- Temporary power hook ups
- Water line installation continues

**Planned Activities for Next Week:**

- Elevator pit will be dug and poured
- CMU will continue mostly at the gym area
- Electrical and plumbing to follow masons
- Electric underground in main electrical room
- Wall penetrations will go in as needed with masonry installation

**PROJECT ISSUES AND ACTION PLAN**

Issue	Date Needed	Action
1. None currently		



Water line installation East of the new building



Pit dug and prepped for underground electric in main electrical room

**PHOTOS**



Underground sanitary being installed along the main corridor of Unit B



Columns installed in the main hub of the classroom wings



Underground plumbing to the east of the gym



Site storm completed and protected East of the building



View from classroom hub looking North towards Unit B



Masonry scaffold set and ready for masonry install on south wall of gym