



**Project:** Elida Local Schools

**Week of:** 05/11/2020

### PROJECT TEAM

Owner: .....Elida Local Schools .....  
Architect: .....Garmann/Miller .....  
Construction Manager: .....Peterson Construction Company .....

### FUTURE MEETING DATES

Date	Time	Location	Topic
05-18-2020 .....	1300hrs.....	Peterson Job Trailer (Skype)..	Contractor Progress Meeting
05-18-2020.....	1030hrs.....	Peterson Job Trailer (Skype)..	Owner Project Update Meeting
05-20-2020.....	1000hrs.....	Elida District Office (Skype)....	Core Meeting

### PROGRESS UPDATE

#### Activities Taking Place This Week:

- CMU being installed in Units A and B
- Underground sanitary
- Underground electric
- Electrical, Mechanical and Plumbing in wall rough where needed
- Floor prep for concrete pours continues
- Doorframe installation is taking place ahead of masonry

#### Planned Activities for Next Week:

- Concrete floor pours will continue
- CMU will continue in Units A, B, D at precast areas
- Electrical and plumbing to follow masons
- Electric underground in main electrical room
- Wall penetrations will go in as needed with masonry installation

### PROJECT ISSUES AND ACTION PLAN

Issue	Date Needed	Action
1. None currently		



Gym walls looking from the West drive



Gym walls from the North side

**PHOTOS**



Doorframes off the stage area, east side



Gray stone showing paths of underground electric installation



Doorframes and CMU installation on wall between kitchen and student dining



Floor prep for concrete pours in unit B



Stone pad prep for future concrete pours



Sanitary stub ups in the classroom wing