



Project: Elida Local Schools

Week of: 05/25/2020

PROJECT TEAM

Owner:Elida Local Schools
Architect:Garmann/Miller
Construction Manager:Peterson Construction Company

FUTURE MEETING DATES

Date	Time	Location	Topic
06-01-2020	1300hrs.....	Peterson Job Trailer.....	Contractor Progress Meeting
06-01-2020.....	1030hrs.....	Peterson Job Trailer.....	Owner Project Update Meeting
06-17-2020.....	1000hrs.....	Elida District Office.....	Core Meeting

PROGRESS UPDATE

Activities Taking Place This Week:

- CMU being installed in Units A, B and D
- Underground sanitary
- Underground electric
- Electrical, Mechanical and Plumbing in wall rough where needed
- Floor prep for concrete pours continues and concrete pours taken place
- Doorframe installation is taking place ahead of masonry

Planned Activities for Next Week:

- Concrete floor pours will continue
- CMU will continue in Units A, B, D at precast areas and Unit C
- Electrical and plumbing to follow masons
- Electric underground as areas are available
- Wall penetrations will go in as needed with masonry installation

PROJECT ISSUES AND ACTION PLAN

Issue	Date Needed	Action
1. None currently		



Underground electric installation down main corridor of Unit B



Steel trusses on site ready for installation

PHOTOS



Concrete floor pours in Unit E



CMU wall installation between kitchen and dining



Unit D precast area CMU installation



Steel column installation on the West end of the student dining area



Floor prep in Unit A main electric room



View of the building from the North side of the property