



**Project:** Elida Local Schools

**Week of:** 07/06/2020

## PROJECT TEAM

Owner: .....Elida Local Schools .....  
Architect: .....Garmann/Miller .....  
Construction Manager: .....Peterson Construction Company .....

## FUTURE MEETING DATES

Date	Time	Location	Topic
07-13-2020	1300hrs	Peterson Job Trailer	Contractor Progress Meeting
07-13-2020	1030hrs	Peterson Job Trailer	Owner Project Update Meeting
07-15-2020	1000hrs	Elida District Office	Core Meeting

## PROGRESS UPDATE

### Activities Taking Place This Week:

- CMU being installed in Units A, B, C and D
- Floor pour prep for the stage is taking place
- Underground electric in kitchen
- Electrical, Mechanical and Plumbing in wall rough where needed
- Precast topping prep is taking place in Unit B
- Steel installation detailing continues in A and B

### Planned Activities for Next Week:

- Concrete floor pours will continue
- CMU will continue in Units A, B, C and D
- Electrical and plumbing to follow masons
- Electric underground as areas are available
- Wall penetrations will go in as needed with masonry installation
- Steel detailing will continue and will start in C and D soon

## PROJECT ISSUES AND ACTION PLAN

Issue	Date Needed	Action
1. None currently		



East side of student dining CMU wall completed



View inside student dining from the mezzanine

**PHOTOS**



Stage floor concrete prepped for pour



Underground electric installation in the kitchen



Unit C classroom hub CMU wall installation  
looking from Unit E



Unit A CMU installation at main electric room



Gym trusses in place and detailing started



Unit C 1<sup>st</sup> floor north exterior wall completed