



Project: Elida Local Schools

Week of: 07/20/2020

PROJECT TEAM

Owner:Elida Local Schools
Architect:Garmann/Miller
Construction Manager:Peterson Construction Company

FUTURE MEETING DATES

Date	Time	Location	Topic
07-27-2020	1300hrs	Peterson Job Trailer	Contractor Progress Meeting
07-27-2020	1030hrs	Peterson Job Trailer	Owner Project Update Meeting
08-19-2020	1000hrs	Elida District Office	Core Meeting

PROGRESS UPDATE

Activities Taking Place This Week:

- CMU being installed in Units B, C and D
- Floor pour for the kitchen is complete
- Electrical, Mechanical and Plumbing in wall rough where needed
- Steel installation is taking place in Unit C
- Wood blocking is taking place in Unit B
- Flow test for the water has been completed

Planned Activities for Next Week:

- Concrete floor pour prep will continue in Unit A
- CMU will continue in Units B, C and D
- Electrical and plumbing to follow masons
- Electric panels will continue
- Roof blocking will continue where available
- Steel installation in C and D will continue

PROJECT ISSUES AND ACTION PLAN

Issue	Date Needed	Action
1. None currently		



Veneer mock up is complete and ready for review



Kitchen floor has been poured

PHOTOS



Roof decking being installed on the low roof of Unit A



Gym stone grade being worked on in preparation for floor pour



Electrical panel installation has started in Unit A



Bar joist installation in Unit C



Steel installation around the stairwell in Unit C



Steel installation in the corridor of Unit C