



**Project:** Elida Local Schools

**Week of:** 08/17/2020

**PROJECT TEAM**

Owner: .....Elida Local Schools .....  
Architect:.....Garmann/Miller.....  
Construction Manager: .....Peterson Construction Company .....

**FUTURE MEETING DATES**

Date	Time	Location	Topic
08-24-2020	1300hrs	Peterson Job Trailer	Contractor Progress Meeting
08-24-2020	1030hrs	Peterson Job Trailer	Owner Project Update Meeting
08-19-2020	1000hrs	Elida District Office	Core Meeting

**PROGRESS UPDATE**

**Activities Taking Place This Week:**

- CMU being installed in Units B, C, and E
- Floor pour prep for the 2<sup>nd</sup> floor is ongoing
- Electrical, Mechanical and Plumbing in wall rough where needed
- Steel installation and decking is taking place in Unit B
- Wood blocking is taking place in Unit A and B
- Switchgear is being set into place
- Veneer work has started on Unit A

**Planned Activities for Next Week:**

- Veneer will continue on Unit A
- CMU will continue in Units B, C, E
- Electrical and plumbing to follow masons
- AHU's are scheduled to be set starting 8.24.2020
- Roof blocking will continue where available
- Steel installation in B and C will continue
- Concrete pour the 2<sup>nd</sup> floor of C and D

**PROJECT ISSUES AND ACTION PLAN**

Issue	Date Needed	Action
-------	-------------	--------

1. None currently



Steel being set over the Admin area



Steel joists over the stage area

**PHOTOS**



Stair installation to the Unit A mechanical mezzanine



Steel installation in the media center



Steel installation is taking place at the main entrance for the canopy



2<sup>nd</sup> floor concrete prep with wire mesh is taking place



Unit A veneer, flashing and insulation has started



Switch gear installation has started