



Project: Elida Local Schools

Week of: 12/14/2020

PROJECT TEAM

Owner:Elida Local Schools
Architect:Garmann/Miller
Construction Manager:Peterson Construction Company

FUTURE MEETING DATES

Date	Time	Location	Topic
01-04-2021	1300hrs.....	Peterson Job Trailer.....	Contractor Progress Meeting
12-22-2020.....	1030hrs.....	Peterson Job Trailer.....	Owner Project Update Meeting
01-20-2021.....	1000hrs.....	Elida District Office.....	Core Meeting

PROGRESS UPDATE

Activities Taking Place This Week:

- Ductwork continues in Units C, D, E and F 2nd floor
- Window installation continues in Units C, D and E
- Roof panel installation has started
- Metal studs are being installed on 2nd floor classroom wings
- Interior CMU work is taking place
- Electric rough in continues in D, E and F 2nd floor
- Overhead plumbing continues

Planned Activities for Next Week:

- Roof panel installation will continue
- Glass installation will continue in Unit C, D and E
- MEP above ceiling on the 2nd floor classroom wings continues
- Paint in available rooms will continue
- Drywall installation will continue
- Interior masonry walls will continue
- MEP in wall rough continues

PROJECT ISSUES AND ACTION PLAN

Issue	Date Needed	Action
-------	-------------	--------

1. None currently



Metal roof panels being installed on the gym



Metal roof panels installed on student dining and staged for kitchen area

PHOTOS



Drywall being installed in the admin area



Cast stone veneer installation taking place at the main entry columns



Interior CMU walls being installed on 2nd floor



More interior CMU wall installation on the 2nd floor



Main equipment room being prepped for block fill



1st floor mechanical room in Unit C has received block fill and ceiling paint